



AJMER DEVELOPMENT AUTHORITY, AJMER

Todarmal Marg, Ajmer-Rajasthan

Website: www.adaajmer.org
Tel.No:0145-2627748,2627749,2425462

Email: coordinator@uitajmer.org
Fax no: 0145-2620126

To,

Dara Construction Co.
AA Class Govt Contractor
Plot 42-A, Ajit Colony,
Opp. Bal Niketan School,
K.N. Girls College Road, Raikabagh,
Jodhpur-342001 (Raj)

13208
20/8/18

Sub:- Action as per clause 3/4 of contract regarding the work of computerized laser 3D theme projection system on the mountain in front of Maharana Pratap Smarak, Pushkar Ghati (Ajmer) with 2 year O & M.

Dear Sir,

I am directed to state as under:

1. That for execution of the above work you submitted tender on the terms and condition mentioned in NIT and tender papers and the acceptance of the same was communicated to you on behalf of the Ajmer Development Authority wide work order no. 1059-68 Dated: 01.07.16
2. That the date of commencement and completion of the above work were 01.07.16 and 09.08.18 respectively and provisional time extension was granted for 12 months i.e. upto 09-08-19.
3. That as per work order, tender condition & clause of the conditions of contract you were required to supply, installation, commissioning the computerized laser 3d theme projection system on the mountain in front of Maharana Pratap Smarak, Pushkar Ghati, Ajmer and operate the system including security of equipment etc, deputation of skilled operator and technical persons as per requirement to run show at Maharana Pratap Smarak, Pushkar Ghati, Ajmer.
4. That despite having issued so many notice you have failed to show any progress or take any initiative in running the laser show regularly and timely.


Q.R.

CONF-L.

(2)

5. That you locked the machine and also locked the computerized system by the password which amounted to mischief under section 425 of the Indian Penal code and the prevention of damage to public property Act 1984.
6. That despite the various notices issued to you, final show cause notice dated 08-08-18 was also served upon you, the publication of which was also made on the website of Ajmer Development Authority, but you failed to reply the same.
7. That you were also requested to appear for personal hearing on 05-09-2018 before the Commissioner Ajmer Development Authority, but you failed to appear, nor was any reply given.
8. As such, compensation amounting to 10% is hereby imposed upon you on the work order amount.
9. That the security deposit and earnest money for the work is also forfeited.
10. In exercise of the power given in clause 2 of the condition of contract, I hereby order that the remaining work would be got completed by adopting the course as mentioned in clause 3(a) or 3(b) or 3(c) of the conditions of the contract.
11. You are further hereby informed that the EXEN/AEN/JEN has been directed to make measurements of the work executed by you and to take possession of all the materials at the site of the work which have been procured by you for the execution of the aforesaid work. You are directed that either you or your authorized agent should be present at the site when the said EXEN/AEN may require your presence for the same. If you fail to be present when so called for by the said EXEN/AEN the measurements of the work and material shall be taken by him in your absence and these measurements shall be binding and conclusive against you.

Yours faithfully


(Hemant Swaroop Mathur)
Secretary

Ajmer Development Authority

Copy forwarded to following for information and necessary action:

1. PA to Chairman, Ajmer Development Authority, Ajmer
2. Addl. P. S. to Commissioner, Ajmer Development Authority.
3. Addl. Chief Engineer, Ajmer Development Authority, Ajmer.


Secretary

Ajmer Development Authority

9/2

13209-11
20.9.18